BUILDINGENERGY BOSTON

Local Mass Timber: A Paradox

Matthew Tonello (Consigli Construction)
Marcell Graeff (HGA)

Curated by Megan Nedzinski (Vermont Integrated Architecture)

Northeast Sustainable Energy Association (NESEA) February 28, 2022



LOCAL MASS TIMBER: A PARADOX

NESEA BuildingEnergy Boston 2022 February 28, 2022

PRESENTERS



Matthew Tonello

Director of Operations

Portland, ME

Consigli

mtonello@consigli.com



Marcell Graeff
CPHC, LEED AP BD+C
Senior Associate
HGA
mgraeff@hga.com

AGENDA


What is Mass Timber?

Case Study: Bowdoin College
Mills Hall & Center for Arctic Studies

Timber: Sourcing, Benefits & Constraints

Results at Bowdoin

Questions




LEARNING OBJECTIVES

Measure the benefits of mass timber structures in relation to embodied carbon in new building design, compared to other structural systems.


Describe the alignment of a college's core educational and research mission on climate, environment, and human activities for specific building projects.

Define the current constraints to local sourcing and fabrication of mass timber structural components.

Evaluate possibilities for establishing future localized industry with renewable forestry resources.



GLOBAL CO₂ EMISSIONS BY SECTOR



Source: 2018 Global ABC Report; IEA




WHAT IS MASS TIMBER?

Mass timber consists of structural members formed by combining laminations of multiple layers of dimensional lumber into panels, which achieves greater strength than traditional dimensional lumber.

History

- 1985 1st CLT patent (France)
- 1993 1st CLT projects (Switzerland and Germany)
- 1998 1st multi-story project (Austria)
- Early 2000s widespread use in Europe



BENEFITS

Environmental Impact


- Reduced embodied energy
- Reduced carbon emissions
- Positive impacts on forest health

Construction Flexibility


- Reduced construction time
- Reduced building weight
- Proven fire resistance

Occupant Wellbeing

- Improved interior air quality
- Good response to humidity control
- Acoustic properties
- Aesthetics
- Reduced stress levels in building occupants



ENVIRONMENTAL IMPACT | REDUCED CARBON EMISSIONS



CONSTRUCTION FLEXIBILITY | PROVEN FIRE RESISTANCE






Figure 1-1 Reduction in member breadth and depth over time, t

OCCUPANT WELLBEING | AESTHETICS+










BOWDOIN COLLEGE

- Project Name: Barry Mills Hall | John & Lile Gibbons Center for Arctic Studies
- Location: Brunswick, ME
- **Size:** 2 Buildings | 50,000 SF
- Program: Museum, Event Space, Classroom, Offices
- Construction Type: ∨-A

CARBON NEUTRAL BY 2018

In June 2007, Bowdoin joined 270 colleges and universities in signing the American College and University Presidents' Climate Commitment, pledging to achieve carbon neutrality by 2020.

In April of 2018, carbon neutrality was achieved **two** years ahead of schedule, making Bowdoin only the third college in the country to have fulfilled its commitment.




PROGRAM


Arctic Studies

- 4 million people, living in 8 nations
- Sensitive marine and terrestrial ecosystems
- Rich in natural resources
- Feeling the effects of global warming, pollution, colonization, and globalization






INSPIRED BY THE ARCTIC






NET CARBON EMISSIONS


PROCESS EMISSIONS LESS CARBON STORED



LIFE CYCLE ANALYSIS | THE CARBON CYCLE



Mass Timber



Comprehensive Structure: 92,455 kgCO2eq

Superstructure: 63,185 kgCO2eq

Comprehensive Structure: 18,230 kgCO2eq

Superstructure: -11,040 kgCO2eq

NET CARBON EMISSIONS

Steel: 92,455 kg C0₂eq

Wood: 18,230 kg C0₂eq


Steel: 5 X CO₂eq

Wood: $1 \times CO_2 eq$









Tally LCA App for Revit




KEYS TO SUCCESS

 Early Goal Setting Involving Owner/Designer/Contractor

 Structural System Aligned with Project Goals

 Early Procurement – Timber Vendor selection


 Early Coordination Completed prior to CDs




EARLY CM INVOLVEMENT

- Construction Manager engaged simultaneously with Designer
- Designer & CM Involved in Project Goal Setting










'L' SCHEME Lo3 - 7,200 sf

CANTILEVER SCHEME Lo3 - 7,400 sf

KEYS TO SUCCESS


				2019								2020												
TASK DESCRIPTION	Duration	PLAN START	PLAN END	J	F	м	А	м	J	J	A	s	0	N	D	J	F	М	А	М	J	J	A	S
Design / Preconstruction		2/1/2019	6/1/2020			_	_	_								-	-					+	寸	
Schematic Design		2/1/19	4/30/19					- 1	П		l .		1		1	Π	T	Ī	1			T	ΤÍ	
SD Pricing		5/1/19	5/31/19						Î	Î	İ		ĺ	Ì	Ì	ĺ	ĺ	İ	İ			Ì	Î	
Design Development		6/3/19	9/27/19		İ	T i	Ī							ĺ	Ì	ĺ	İ	İ	İ			i	TÌ	
Site Test Pits and Suitability		7/1/19	7/12/19		Ì	i	Ì	Ī					1	ĺ	ĺ	Î	İ	İ	İ			Ì	Î	
DD Pricing		10/1/19	10/31/19		Ì	Ì	Ì	Ť	Ī			Ì			ĺ	ĺ	Î	ĺ	Ì			Ì	ΤÎ	
Value Management (TBD)		10/12/19	2/14/20		ĺ	ĺ	Ì	Ì	Î		Ì								İ			ĺ	TÌ	
CD's		11/1/19	3/13/20		ĺ		Ì	Ì	Ì		ĺ												TÌ	
Bid Package - Early Date		1/10/20	1/17/20		ĺ	Ì	Ì	Ì	Î	ĺ	İ		Ì									Ì	TÎ	
Subcontractor Bidding (Ideal)		1/20/20	2/14/20		ĺ	i	Ì	Î	Î		İ	ĺ	İ	Î	Ì				İ			Ì	TÎ	
Set GMP (Assumed needed for March Mobilization)		3/1/2020	3/1/2020			ĺ	Ì	Ì	Î				ĺ		ĺ		1					ĺ		
Bid Package - Late Date		4/1/20	4/10/20	11 11 11				::: ^{:::} u.				, " iii					11.00			121 22	1111			
Subcontractor Bidding (Late)		4/13/20	5/15/20		3 M	onth L	Delay i				vill like 2021 S			nstruc	tion		1	i#.			H.,, H.	Ì	ĺ	
Set GMP (Assumed needed for March Mobilization)		6/1/2020	6/1/2020		88 3		uno	ugire	iid Oi	I all 2	2021	Jennes	Stei	40 3	: :::			111	11 111	11	·:			
Procurement		1/17/2020	8/3/2020					1					I		1									
Potential Early Release - Sitework and Structure		1/17/20	2/14/20			Ì	Ì		Ì										1				\neg	
MEP's (Bid and Award from %90 CD's)		2/3/20	3/13/20			- 1	T İ	Ì	Ì				Ì		Ì							Ì	ΤÎ	
Envelope (Bid and Award from %90 CD's)		2/3/20	3/13/20			ĺ	ĺ	ĺ	Ì				Ì	ĺ	ĺ	ĺ						ĺ	T j	
Elevators (Bid and Award from %90 CD's)		3/2/20	4/10/20			Ì	ĺ	ĺ	Ì				Ì	ĺ	ĺ	ĺ						ĺ	Ī	
Fixtures and Specialties		5/4/20	6/12/20		ĺ	ĺ	ĺ	ĺ	ĺ				1		ĺ	ĺ	ĺ							
Finishes		6/15/20	7/31/20		ĺ	j	ĺ	ĺ	Ì	ĺ			ĺ			ĺ	1					16	TÎ	
Buyout Complete		8/3/20	8/3/20														-							
Construction		2/24/2020	7/30/2021			+	+	+																
Start of Construction / Mobilize	1	2/24/20	2/25/20		Ì	j	Ì	Ì	Ì	ĺ	İ		Ì	Ì	İ	Ì								
Install Site Fencing	2	2/25/20	2/27/20		İ	j	Ì	Ì	i	ĺ	İ	İ	İ	Ì	İ	ĺ			İ			Ì	j	
MED Constitution	00	2/2/20	E/4/20		i i	i	i	i	i	i	Ì	i	İ	Ì	ĺ	ì	1				İ	i	î	

EVALUATION OF SCHEDULE & SYSTEMS



Mass Timber

- Exposed Timber
- CLT Shear Walls
- CLT Walls Finished surfaces
- Single Trade Sequencing




Structural Steel

- AESS Steel or Column Wraps
- CMU Shear Walls
- Millwork Wall Panels
- Six Trades in Sequence

VIMEO Link

Local Link

LARGER COST FACTORS IN DESIGN



LOCAL SOURCING CONSTRAINTS


- Closest Manufacturer of CLT: Nordic Chibougamau, Quebec (560 miles)
- Closest Manufacturer of Glulam: Unalam (388 miles)
- Closest Fabricator of Glulam: South County Post & Beam (230 miles) Limitations: Less than 4' wide fabrication

RFP for Design Assist to (5) manufacturers

- (2) independent Fabricators / Integrators


\$ 00,982	\$ 82,462	\$ 14,749	\$ 41,407	\$ 88,812	\$ '59,799	\$ 10,215	\$ 81,035
Kalesnikoff	Structure Fusion (subsidary of Canam)	KLH US Holding Corp	Binderholz (Holzpak)	South County Post & Beam	SmartLam	RedBuilt	ElementFive Co.
(250) 399-4211	(844) 907-9713	(971) 804-3794		(401) 783-4415	(406) 892-2241	(866) 859-6757	(647) 668-8457
tonys@kalesnikoff.com	ichael.kissane@canamgroupinc.co	sebastian.popp@klhuk.com	antonio@holzpak.com	josh@scpb.com	sales@smartlam.com	kliebich@redbuilt.com	lee@elementfive.co
Tony Saad	Michael Kissane	Sebastian Popp	Antonio Guariento	Joshua Bouvier	Sales	Kurt Liebich	Lee Scott

GLOBAL AND LOCAL SUPPLIERS







GLOBAL AND LOCAL SUPPLIERS





GLOBAL AND LOCAL SUPPLIERS





INTERNATIONAL PROCUREMENT

- European Glulam Conversion
 - Engineering Responsibility
- Connection Hardware Clarifications / Ownership
- Escalation Risk Management
- Supply Chain Understanding Who is doing what
 - Manufacturing / Fabrication / Logistics Planning


New Lessons Learned: Containers/Port Selection

GLOBAL SHIPPING CONTAINER SHORTAGE

CONTAINERS - "RORO" / BREAK BULK

SCPB Load	SCPB Delivery		
Reference	Sequence	Current Location	DBS P
CAS CLT 1	3	On Site	KLUOF
CAS CLT 2	2	On Site	KLUO
CAS CLT 3	1	On Site	KLUO
GLULAM 1	5	In Port	KLUOL
GLULAM 2	4	On site	KLUOE1
GLULAM 3	6	In Port	KLUOE
GLULAM 4	12	At Re-load in New Jersey	KLUO,
CAS CLT 4	7	In Port	KLUO(
CAS CLT 5	9	In Port	KLUOE
CAS CLT 6	8	In Port	KLUOE
GLULAM 5	13	In Port	KLUOE
GLULAM 6	14	In Port	KLUC
GLULAM 7	15	In Port	KLUO
GLULAM 8	18	In Port	KLUOF
			$\overline{}$
Mill CLT 1	10	At Sea	KLUC
Mill CLT 2	11	At Sea	KLUÓ
Mill CLT 3	14	At Sea	KLUOF
Mill CLT 4	16	At Sea	KLUQF
Mill CLT 5	17	At Sea	KLUO
Mill CLT 6	19	At Sea	KLUOŁ
			<u> </u>
Mill CLT 7	20	At Sea	KLUC
Mill CLT 8	21	At Sea	KLUOF
Mill CLT 9	22	At Sea	KLUO
Mill CLT 10	23	At Sea	KLUO.
Mill CLT 11	24	At Sea	KLUOŁ

Vessel:	Sailing	Arrival
Atlantic Sail	7/15/2021	7/30/2021
Atlantic Sail	7/15/2021	7/30/2021
Atlantic Sail	7/15/2021	7/30/2021
Atlantic Star	7/23/2021	8/8/2021
Atlantic Star	7/23/2021	8/8/2021
Atlantic Star	7/23/2021	8/8/2021
Atlantic Star	7/23/2021	8/8/2021
Atlantic Star	7/23/2021	8/8/2021
Atlantic Star	7/23/2021	8/8/2021
Atlantic Star	7/23/2021	8/8/2021
Atlantic Sun	7/29/2021	8/13/2021
Atlantic Sun	7/29/2021	8/13/2021
Atlantic Sun	7/29/2021	8/13/2021
Atlantic Sun	7/29/2021	8/13/2021
ATLANTIC SEA V. ATE7321	8/5/2021	8/26/2021
ATLANTIC SEA V. ATE7321	8/5/2021	8/26/2021
ATLANTIC SEA V. ATE7321	8/5/2021	8/26/2021
ATLANTIC SEA V. ATE7321	8/5/2021	8/26/2021
ATLANTIC SEA V. ATE7321	8/5/2021	8/26/2021
ATLANTIC SEA V. ATE7321	8/5/2021	8/26/2021
ATLANTIC SAIL V. ATS6921	8/18/2021	9/2/2021
ATLANTIC SAIL V. ATS6921	8/18/2021	9/2/2021
ATLANTIC SAIL V. ATS6921	8/18/2021	9/2/2021
ATLANTIC SAIL V. ATS6921	8/18/2021	9/2/2021
ATLANTIC SAIL V. ATS6921	8/18/2021	9/2/2021




ESCALATION MANAGEMENT





Random Lengths Weekly Report



WEEK OF 2/22/2022: \$1,325 / THOUSAND BF




























RESULTS AT BOWDOIN


- How did it go? <u>Expectations / Reality</u>
- No, really, how did it go? <u>Side by side</u>

<u>Local Side by side</u>



RESULTS





HOW TO TRULY LOCALIZE



HOW TO TRULY LOCALIZE

- Less Costly Capital Cost Equipment
- Stabilization of Lumber Cost
- Supply Chain Maturity
- Market Sufficient Demand
 - Additional Manufacturing Choices
 - Additional Fabricator Options
 - More Experienced CMs

